

BUILDING UNIT

Producer Statement Pipework Testing

BC No.: _____

Issued by: (plumber) _____

For: (owner) _____

Site address: _____

In respect of the testing of water pipework prior to concealment.

I hereby state that I have personally tested the water pipework installed in the building authorised under this Building Consent by the method indicated hereunder.

By pressurising the pipe work to 1500 kPa for a period of not less than 15 minutes for the hot and cold water supply and checking to see there are no leaks. (NZBC G12/AS1 7.5.1 (a), (b).)

By pressurising the uPVC pipe work to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks. (NZBC G12/AS1 7.5.2, NZS 7643).

Maximum working pressure was: _____

By pressurising the pipe work to 1500 kPa for a period of not less than 5 minutes and checking to see there are no leaks. (NZBC G12 VM1, AS3500:Part 1.2 1998).

And believe on reasonable grounds that the pipe work has passed that test.

All work complies with the NZBC.

I also understand that Waimakariri District Council in accepting this producer statement will be relying on it to issue the Code Compliance Certificate at the completion of the building work.

Signature of licensed certifying Plumber

Signature: _____ Registration number: _____

Company name: _____

Date: _____

PLEASE NOTE – A signature is not required if you submit this form electronically. By entering your name in the box above you are giving your authority for this Producer Statement.