Private Bag 1005 Rangiora 7440, New Zealand

Phone 0800 965 468

## **BUILDING UNIT**

## **Producer Statement Installation for Solid-Liquid Fuel Heating Appliance (PS3)**

For installer to complete:		
BC No.:		
Issued by: (installer)		
For: (owner)		
Site address:		
In respect of the installation of the solid or liquid fuel heating appliance prior to first use.		
Heating appliance installation:		
Free-standing Inbuilt Wetback Liquid fuel heater Make of flue:		
Make of heating appliance: Model of heating appliance:		
Tick as appropriate:		

## lick as appropriate:

## Y N n/a

- Is the heating appliance and flue as per the building consent
- Chimney cleaned
- Fireplace surround/chimney face junction sealed with a heat resistant material
- 4. The flue pipe is constructed of stainless steel
- 5. Seismic restraint fitted
- 6. Flue sections are secured together with stainless steel rivets
- 7. The flue is secured to the heating appliance
- The chimney void has been vented at the top
- Flue and appliance clearances have been achieved in terms of the manufacturer's instructions and AS/NZS 2918:2001
- 10. Flue joints sealed in accordance with manufacturer's instructions
- 11. The flue height meets the minimum specified in the manufacturer's instructions and ECan rules.
- 12. Smoke detectors (with hush facility) as detailed on the building consent documents are installed.
- 13. Liquid fuel only:
  - The appliance has been installed and commissioned in accordance with the manufacturer's installation and operating instructions, a copy of commissioning certificate is attached.
- 14. The liquid fuel storage tank and feed system has been installed in accordance with AS1691 and the consented documents
- 15. Fire safety valve connected and working correctly

Continued over page



If you have answered 'no' to any items please comment:		
Installer's name (please print/type)		
I, carried out as described and in accordance with the mar Building Code requirements.	ertify that the above specified installation has been nufacturer's installation instructions and the current	
Installer's signature:	HHA Registration no:	
Date:		
PLEASE NOTE – A signature is not required if you submit this form electronically. By entering your name in the box above you are giving your authority for this Producer Statement.  Company name:		
Company address:		
Phone:	Email:	
Wetback installation  If a wetback heater is fitted, name the certifying plumber who carried out the supervised work:		
Plumber's name:	Registration no:	
Signature:	Date:	
Company name:		
<b>PLEASE NOTE</b> – A signature is not required if you submit this form electronically. By entering your name in the box above you are giving your authority for this Producer Statement.		

220404050663 - July 2025 QD BU Form 071 - Version 3